

Dates and Schedules are for format purposes only.

ID	Task Name	Duration	Early Start	Early Finish	2006			2007			2008			2009			2010												
					J	F	A	M	J	A	S	O	N	D	J	F	A	M	J	A	S	O	N	D	J	F	A	M	J
Region 5 - Orleans AFO					1537	Thu	Fri																						
					days	12/22/05	11/11/11																						
Jefferson Parish					1537	Thu	Fri																						
					days	12/22/05	11/11/11																						
Economic & Workforce Development					960	Thu	Wed																						
					days	12/22/05	8/26/09																						
Acquisition of Johns Manville Property					140	Mon	Fri																						
					days	4/17/06	10/27/06																						
18	Approve/Fund Project	0 days	Mon	Mon	5/1/06	5/1/06	◆ 5/1																						
19	Obtain Environmental Assessment & Appraisal for 12-Acre Site	60 days	Mon	Fri	4/17/06	7/7/06	▬																						
20	Review, Negotiate & Acquire J.Manville Property	80 days	Mon	Fri	7/10/06	10/27/06	▬																						
Assistance to Seafood Industry					550	Mon	Fri																						
					days	3/20/06	4/25/08																						
37	Approve/Fund Program	0 days	Mon	Mon	4/3/06	4/3/06	◆ 4/3																						
38	Engagement, Policy Establishment & Outreach	30 days	Mon	Fri	3/20/06	4/28/06	▬																						
39	Seafood Industry Assistance/Loan Program is Implemented	530 days	Mon	Fri	4/17/06	4/25/08	▬																						
Business Retention Grants/Loans					580	Mon	Fri																						
					days	3/20/06	6/6/08																						
40	Approve/Fund Program	0 days	Mon	Mon	4/3/06	4/3/06	◆ 4/3																						
41	Engagement, Policy Establishment & Outreach	60 days	Mon	Fri	3/20/06	6/9/06	▬																						
42	Business Retention Grants & Loans Program is Implemented	530 days	Mon	Fri	5/29/06	6/6/08	▬																						
Churchill Technology & Business Park					960	Thu	Wed																						
					days	12/22/05	8/26/09																						
122	Final Approval/Funding of Project (Initial Phase)	0 days	Thu	Thu	6/1/06	6/1/06	◆ Final Approval/Funding of Project (Initial Phase)																						
123	Environm.Imp.Statement (NEPA) Solicited, Contracted, Completed	180 days	Thu	Wed	12/22/05	8/30/06	▬ Environm.Imp.Statement (NEPA) Solicited, Contracted, Completed																						
124	Detailed Design (Bids, Review, Contracting, NTP)	140 days	Thu	Wed	8/31/06	3/14/07	▬ Detailed Design (Bids, Review, Contracting, NTP)																						
125	Obtain Permits, Land/Easements	100 days	Thu	Wed	10/26/06	3/14/07	▬ Obtain Permits, Land/Easements																						
126	Public/Site Infrastructure Construction (Initial Phase)	340 days	Thu	Wed	3/15/07	7/2/08	▬ Public/Site Infrastructure Construction (Initial P																						
127	Addl.Fund./Approval/Devt. Phases of Park	500 days	Thu	Wed	9/27/07	8/26/09	▬ Addl.Fund./Approval/Dev																						
Expansion of Robert Nims Center					620	Tue	Mon																						
					days	8/1/06	12/15/08																						

Project: JeffSRT Date: Mon 3/20/06	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

Dates and Schedules are for format purposes only.

ID	Task Name	Duration	Early Start	Early Finish	2006			2007			2008			2009			2010		
					J	F	A	M	J	J	A	S	O	N	D	J	F	M	A
25	Approve/Fund Project	0 days	Tue 8/1/06	Tue 8/1/06															
26	Issue RFP, Review Proposals, Select & Contract with Designer	60 days	Tue 8/1/06	Mon 10/23/06															
27	Site Investigation/Environmental Clearance	65 days	Tue 8/1/06	Mon 10/30/06															
28	Conceptual Design Underway/Completion	45 days	Tue 10/24/06	Mon 12/25/06															
29	Parish Reviews & Officially Accepts (Concpt.Design & Sites)	25 days	Tue 12/26/06	Mon 1/29/07															
30	Detailed Design Underway/Completion	110 days	Tue 1/30/07	Mon 7/2/07															
31	Acquire Land	75 days	Tue 3/20/07	Mon 7/2/07															
32	Obtain Permits	60 days	Tue 4/10/07	Mon 7/2/07															
33	Advertise & Receive Construction/Contractor Bids	30 days	Tue 7/3/07	Mon 8/13/07															
34	Review Bids/Documents, Contract for Construction & Issue NTP	30 days	Tue 8/14/07	Mon 9/24/07															
35	Nims Center Expansion Construction & Equipm. Installation	320 days	Tue 9/25/07	Mon 12/15/08															
Modifications to Existing Incentive Programs		300 days	Mon 4/17/06	Fri 6/8/07															
3	Approval of Program	0 days	Mon 5/1/06	Mon 5/1/06															
4	Engagement, Applications, Policy Establishment & Outreach	45 days	Mon 4/17/06	Fri 6/16/06															
5	Expansion-Modifications to 5 Existing Incentives are Implemented	270 days	Mon 5/29/06	Fri 6/8/07															
Workforce Initiatives		590 days	Mon 4/17/06	Fri 7/18/08															
46	Approval & Funding of Program	0 days	Mon 5/1/06	Mon 5/1/06															
47	Engagements/Arrangements, Policy Establishment & Outreach	65 days	Mon 4/17/06	Fri 7/14/06															
48	Comprehensive Workforce Training Classes are Conducted	540 days	Mon 6/26/06	Fri 7/18/08															
Environmental		600 days	Mon 1/2/06	Fri 4/18/08															
Green Project Regional Paint Center		135 days	Mon 4/17/06	Fri 10/20/06															
58	Site Investigation, Approval & Funding of Program	45 days	Mon 4/17/06	Fri 6/16/06															
59	Site Acquisition	50 days	Mon 6/19/06	Fri 8/25/06															

Project: JeffSRT Date: Mon 3/20/06	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

Dates and Schedules are for format purposes only.

ID	Task Name	Duration	Early Start	Early Finish	2006			2007			2008			2009			2010		
					J	F	A	M	J	J	A	S	O	N	D	J	F	M	A
	Housing & Community Development	1474 days	Tue 3/21/06	Fri 11/11/11															
	Abandoned Property Acquisition Program	1417 days	Tue 3/21/06	Wed 8/24/11															
131	Approve/Fund Project	0 days	Wed 8/2/06	Wed 8/2/06															
132	Operate Expanded Abandoned Property Program	1320 days	Thu 8/3/06	Wed 8/24/11															
133	Tie to CDBG	0 days	Wed 8/2/06	Wed 8/2/06															
134	Abandoned Properties	720 days	Tue 3/21/06	Mon 12/22/08															
	Asset Building Program	1465 days	Mon 4/3/06	Fri 11/11/11															
302	Approve/Fund Project	0 days	Mon 4/3/06	Mon 4/3/06															
303	Independence Grant Application Process (by U.W.)	150 days	Mon 4/3/06	Fri 10/27/06															
304	Establishment of Program Design & Parameters (by U.W. & T.A.Provider)	150 days	Mon 4/3/06	Fri 10/27/06															
305	Establishment of Case Management & Services Provider (by U.W.)	30 days	Mon 4/3/06	Fri 5/12/06															
306	Establishment of Partnership with Houston for Portable IDA	30 days	Mon 4/3/06	Fri 5/12/06															
307	Program Implementation (5 Years)	1315 days	Mon 10/30/06	Fri 11/11/11															
308	Review, Revision & Reapplications of Program	60 days	Mon 3/7/11	Fri 5/27/11															
309	Program Renewal/Repeat of Implementation Begins	0 days	Fri 11/11/11	Fri 11/11/11															
	Capacity Building	400 days	Mon 4/3/06	Fri 10/12/07															
121	Capacity Building (DRAFT 20MAR06)	400 days	Mon 4/3/06	Fri 10/12/07															
	Permit Streamlining	130 days	Mon 5/1/06	Fri 10/27/06															
109	Approve/Fund Project	0 days	Mon 5/1/06	Mon 5/1/06															
110	Initial Arrangements, Solicitation & Engagement (of Staff & Vendor)	50 days	Mon 5/1/06	Fri 7/7/06															
111	Equipment Compilation/Installation	55 days	Mon 7/10/06	Fri 9/22/06															
112	Staff Training	25 days	Mon 9/25/06	Fri 10/27/06															
113	Permitting/Operational Efficiencies Begin	0 days	Fri 10/27/06	Fri 10/27/06															

Project: JeffSRT Date: Mon 3/20/06	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

Dates and Schedules are for format purposes only.

ID	Task Name	Duration	Early Start	Early Finish	2006			2007			2008			2009			2010															
					J	F	A	M	J	J	A	S	O	N	D	J	F	M	A	J	J	A	S	O	N	D	J	F	M	A	J	J
Rehabilitate & Re-House Jefferson		553 days	Wed 8/2/06	Mon 9/15/08																												
115	Tie to CDBG	0 days	Wed 8/2/06	Wed 8/2/06																												
116	Approve/Fund Project (CDBG Funds are Released)	0 days	Wed 8/2/06	Wed 8/2/06																												
117	Develop Program Procedures, Regulations & Requirements	22 days	Thu 8/3/06	Fri 9/1/06																												
118	Hire & Train Staff	28 days	Thu 8/3/06	Mon 9/11/06																												
119	Review Consolidated & Annual Plans (Amend As-Needed)	50 days	Thu 8/3/06	Wed 10/11/06																												
120	Rehab./Re-House Program Implementation	525 days	Tue 9/12/06	Mon 9/15/08																												
Terrytown Area Redevelopment Plan		455 days	Mon 4/3/06	Fri 12/28/07																												
311	Approve/Fund Project	0 days	Mon 4/3/06	Mon 4/3/06																												
312	Solicit, Select & Contract with a Consultant	45 days	Mon 4/3/06	Fri 6/2/06																												
313	Conduct the Study & Prepare the Plan	100 days	Mon 6/5/06	Fri 10/20/06																												
314	Plan is Reviewed & Revised, then Accepted by Parish	30 days	Mon 10/23/06	Fri 12/1/06																												
315	Plan Implementation	280 days	Mon 12/4/06	Fri 12/28/07																												
Public Safety		775 days	Fri 12/1/06	Thu 11/19/09																												
Emergency Operations Centers		775 days	Fri 12/1/06	Thu 11/19/09																												
163	Approve/Fund Project	0 days	Fri 12/1/06	Fri 12/1/06																												
164	Initial Arrangements, Solicitation & Engagement	75 days	Fri 12/1/06	Thu 3/15/07																												
165	Detailed Design (Bids, Review, Contracting, NTP)	180 days	Fri 3/16/07	Thu 11/22/07																												
166	Construction Underway/Completion	520 days	Fri 11/23/07	Thu 11/19/09																												
Transportation & Infrastructure		1130 days	Mon 4/3/06	Fri 7/30/10																												
Integrated Traffic Management Center		775 days	Thu 6/1/06	Wed 5/20/09																												
209	Approve/Fund Project	0 days	Thu 6/1/06	Thu 6/1/06																												
210	Issue RFP, Review Proposals, Select & Contract with Designer Lakeshore Library	40 days	Thu 6/1/06	Wed 7/26/06																												

Project: JeffSRT Date: Mon 3/20/06	Task	Milestone	External Tasks
	Split	Summary	External Milestone
	Progress	Project Summary	Deadline

